



RIB LAKE
SCHOOL DISTRICT

RIB LAKE SCHOOL DISTRICT EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

//////////////////// 1200 North Street • Rib Lake, WI ////////////////////// 04.03.2026

What's Happening?

Progress on the new PAC and Band Room has continued steadily over the past few weeks, with the spaces beginning to take shape. The thickened concrete footings for the new masonry walls have been poured and cured, allowing masonry work to resume. Beginning in the band storage area, masons are coordinating closely with electrical and mechanical trades to construct walls and complete in-wall rough-ins.

On the stage, the mechanical team has been actively installing new ductwork to serve both the PAC and the Band Room. Following removal of the existing ductwork, new main runs have been delivered and hoisted into place at ceiling level.

In the coming weeks, masonry and ductwork installation will continue. Framing activities are also set to resume, with work beginning on the band mezzanine and interior wall framing.

Past Work

- Existing Gym Slab Removal
- Stage Mechanical Demolition
- Demolition of New Door Openings
- Pour Thickened Footings

Upcoming Work

- MEP In-Wall Rough Installation
- MEP Above Ceiling Rough Ins
- Band Room Masonry Walls Ongoing
- Band Mezzanine Framing



The thickened concrete footings have been poured back to get ready for masonry walls.



The masons have begun working on the opening between the new band room and band storage.

DID YOU KNOW?

The week leading to Easter is the second-best week for candy sales, falling just short of Halloween. Every year leading up to Easter, approximately 3.5 million dollars is spent on candy in the U.S. alone. Of the large amount spent, 1.5 billion Peeps marshmallow chicks are consumed, accounting for 14% of the candy consumption.

Questions?

Project Manager, Ryan Treichel / 414.323.0611 / rtreichel@findorff.com

Superintendent, Jeremy Rosenthal / 608.287.8083 / jrosenthal@findorff.com

Findorff
BUILDING & BEYOND



RIB LAKE
SCHOOL DISTRICT

RIB LAKE SCHOOL DISTRICT EXECUTIVE SUMMARY

PROVIDED BY FINDORFF

////////////////////////////////////1200 North Street • Rib Lake, WI ////////////////////////////////////// PAGE 2



The new door openings have been cut and have been prepped for new overhead lintels



A view from the stage looking back towards the new band room walls.



The new ductwork is getting installed above the stage.

Questions?

Project Manager, Ryan Treichel / 414.323.0611 / rtreichel@findorff.com

Superintendent, Jeremy Rosenthal / 608.287.8083 / jrosenthal@findorff.com

Findorff
BUILDING & BEYOND